

| Activity ID | Activity Name | Orig. Dur. | Float | % | Start | Finish | 2017 | | | | | | | | | | | | 2018 | | | | | | | | | | | | 2019 | | | | | | | | | | | | 2020 | | | | | | | | | | | |
|--|---|------------|-------|------|-------------|-------------|---|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|--|--|------|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | | | | | | | | | | | | | | |
| Antrim Wind - Construction Schedule (FNTP Aug. '18) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Preconstruction Phase | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-01.1 | Authorization #1 - Geotechnical Exploration | 0 | | 100% | 02-Jun-17 A | | ▶ Authorization #1 - Geotechnical Exploration | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-01.2 | Authorization #2 - Substation Procurement and O&M 30% Design | 0 | | 100% | 07-Sep-17 A | | ◆ Authorization #2 - Substation Procurement and O&M 30% Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-01.3 | Authorization #3 - Collector Procurement and Civil 30% Design | 0 | | 100% | 20-Oct-17 A | | ◆ Authorization #3 - Collector Procurement and Civil 30% Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-01.4 | Authorization #4 - Flag Clearing Limits and PreCon Plan Development | 0 | | 100% | 20-Dec-17 A | | ◆ Authorization #4 - Flag Clearing Limits and PreCon Plan Development | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-11.2 | LNTP - Clearing and Complete IFC Design(s) | 0 | | 100% | 26-Jan-18 A | | ◆ LNTP - Clearing and Complete IFC Design(s) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Owner Design & Engineering | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-02 | Geotech Explorations (by R&R under LNTP) | 20 | | 100% | 26-Jun-17 A | 21-Jul-17 A | ■ Geotech Explorations (by R&R under LNTP) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-03 | Geotech Analysis & Reporting | 25 | | 100% | 24-Jul-17 A | 28-Sep-17 A | ■ Geotech Analysis & Reporting | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-05 | Geotech Reporting Complete | 0 | | 100% | 28-Sep-17 A | | ◆ Geotech Reporting Complete | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-06 | Civil 30% Design | 30 | | 100% | 13-Nov-17 A | 23-Jan-18 A | ■ Civil 30% Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-06.1 | 30% Civil Review | 5 | -35 | 0% | 01-Feb-18 | 07-Feb-18 | ■ 30% Civil Review | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-06.2 | IFC Civil Design | 40 | -35 | 0% | 08-Feb-18 | 04-Apr-18 | ■ IFC Civil Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-06.3 | Permit Amendment | 15 | 59 | 0% | 05-Apr-18 | 25-Apr-18 | ■ Permit Amendment | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-06.4 | IFC Civil Design Cleanup | 15 | 59 | 0% | 26-Apr-18 | 16-May-18 | ■ IFC Civil Design Cleanup | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-15 | Civil Design Complete | 0 | 59 | 0% | 16-May-18 | | ◆ Civil Design Complete | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-16 | Substation Procurement Level Design | 60 | 167 | .67% | 11-Sep-17 A | 02-Feb-18 | ■ Substation Procurement Level Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-17 | Substation IFC Design Development | 75 | 59 | 0% | 09-Oct-18 | 25-Jan-19 | ■ Substation IFC Design Development | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-19 | Collector Procurement Level Design | 40 | 182 | 95% | 23-Oct-17 A | 02-Feb-18 | ■ Collector Procurement Level Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-19.1 | Electrical Procurement Design Complete | 0 | 182 | 0% | 02-Feb-18 | | ◆ Electrical Procurement Design Complete | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-21 | Collector IFC Design Development | 45 | 228 | 0% | 16-Apr-18 | 18-Jun-18 | ■ Collector IFC Design Development | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-45 | O&M Initial Design | 30 | | 100% | 06-Nov-17 A | 08-Dec-17 A | ■ O&M Initial Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-55 | IFC O&M Design | 60 | 78 | 0% | 01-Feb-18 | 25-Apr-18 | ■ IFC O&M Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RFP & Preconstruction | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-20 | Finalize Civil Pricing | 15 | | 100% | 24-May-17 A | 30-Jun-17 A | ■ Finalize Civil Pricing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-60 | Finalize BOP Contract | 45 | 118 | .44% | 27-Nov-17 A | 09-Feb-18 | ■ Finalize BOP Contract | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE-00-70 | Full Contract Execution | 0 | 118 | 0% | 09-Feb-18 | | ◆ Full Contract Execution | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Procurement | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-LLI-00 | Procure Long Lead Items Substation Material | 0 | 59 | 0% | 30-Jul-18 | | ◆ Procure Long Lead Items Substation Material | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-LLI-10 | Procure Long Lead Collector Materials | 0 | 110 | 0% | 30-Jul-18 | | ◆ Procure Long Lead Collector Materials | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-LLI-20 | Procure Long Lead Foundation Materials | 0 | 9 | 0% | 30-Jul-18 | | ◆ Procure Long Lead Foundation Materials | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Collector Substation Materials | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-SUB-010 | 1200 A 34.5kV Disc. Switch Hook | 90 | 109 | 0% | 30-Jul-18 | 04-Dec-18 | ■ 1200 A 34.5kV Disc. Switch Hook | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-SUB-050 | 1200A 34.5kV GOAB Switch | 90 | 109 | 0% | 30-Jul-18 | 04-Dec-18 | ■ 1200A 34.5kV GOAB Switch | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-SUB-060 | 50KVA 19.9kV/120-240 V Single Bushing Station Service XFMR | 30 | 169 | 0% | 30-Jul-18 | 10-Sep-18 | ■ 50KVA 19.9kV/120-240 V Single Bushing Station Service XFMR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-SUB-070 | 34.5kV, 200kv BIL, 1200A, Vacuum Brkr. | 110 | 94 | 0% | 30-Jul-18 | 04-Jan-19 | ■ 34.5kV, 200kv BIL, 1200A, Vacuum Brkr. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-SUB-080 | 115 kV, 1200A, Circuit Switcher | 110 | 89 | 0% | 30-Jul-18 | 04-Jan-19 | ■ 115 kV, 1200A, Circuit Switcher | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-SUB-090 | 2000kva 34.5 kV Grounding Transformer | 100 | 99 | 0% | 30-Jul-18 | 18-Dec-18 | ■ 2000kva 34.5 kV Grounding Transformer | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-SUB-100 | 34.5kV Metering Transformers | 70 | 129 | 0% | 30-Jul-18 | 05-Nov-18 | ■ 34.5kV Metering Transformers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-SUB-110 | Steel Package w/ Misc. Material | 50 | 89 | 0% | 09-Oct-18 | 18-Dec-18 | ■ Steel Package w/ Misc. Material | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-SUB-120 | 39 MVA Autotrans, 115/34.5kV | 180 | | 100% | 14-Nov-16 A | 16-Jun-17 A | ■ 39 MVA Autotrans, 115/34.5kV | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-SUB-130 | Control Shelter | 130 | 72 | 0% | 30-Jul-18 | 01-Feb-19 | ■ Control Shelter | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Collector System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-CS-00 | Underground Conductor | 60 | 122 | 0% | 30-Jul-18 | 22-Oct-18 | ■ Underground Conductor | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-CS-10 | Fiber Optic Cable (SM, 24F) | 60 | 152 | 0% | 30-Jul-18 | 22-Oct-18 | ■ Fiber Optic Cable (SM, 24F) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-CS-20 | OH Collector System Materials | 60 | 138 | 0% | 30-Jul-18 | 22-Oct-18 | ■ OH Collector System Materials | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-CS-30 | WTG Transformers & Padmount Switchgear | 120 | 110 | 0% | 30-Jul-18 | 18-Jan-19 | ■ WTG Transformers & Padmount Switchgear | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WTG Foundations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-WTG-00 | Tower Base Bolts | 40 | 19 | 0% | 30-Jul-18 | 24-Sep-18 | ■ Tower Base Bolts | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-WTG-10 | Radial Bolts & CMP Form | 40 | 19 | 0% | 30-Jul-18 | 24-Sep-18 | ■ Radial Bolts & CMP Form | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRO-WTG-20 | Template & Embed Rings | 60 | 9 | 0% | 30-Jul-18 | 22-Oct-18 | ■ Template & Embed Rings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Antrim Wind Project (FNTP Aug. '18)

Exhibit C-1 - Construction Schedule - DD 01-Feb-18

Reed & Reed, Inc.



GENERAL CONTRACTORS
WOOLWICH, MAINE

(207) 443-9747



