

ID	Task Name	Duration	Start	Finish	Timeline											
					3rd Quarter		1st Quarter		3rd Quarter		1st Quarter		3rd Quarter		1st Quarter	
					Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	
1	Major Milestones	66 days	Fri 9/27/13	Tue 12/31/13												
5	Facility Contracts/Agreement	427 days	Fri 4/12/13	Mon 12/1/14												
8	ISO NE	586 days	Fri 4/5/13	Fri 7/3/15												
13	Engineering	464 days	Mon 6/10/13	Thu 3/19/15												
24	Permitting	1378 days	Thu 8/20/09	Mon 12/1/14												
33	Procurement	347 days	Fri 11/1/13	Mon 3/2/15												
41	Construction	283 days	Mon 12/1/14	Thu 12/31/15												
42	Roads	160 days	Mon 12/1/14	Fri 7/10/15												
43	Foundations	120 days	Fri 5/1/15	Thu 10/15/15												
44	Turbine Delivery	8 wks	Fri 6/12/15	Thu 8/6/15												
45	Turbine Installation	54 days	Fri 7/3/15	Wed 9/16/15												
46	Turbine Mechanical Completion	45 days	Mon 8/3/15	Fri 10/2/15												
47	Electrical Collection System Construction	90 days	Mon 1/12/15	Fri 5/15/15												
48	Electrical Substation Construction	110 days	Mon 4/20/15	Fri 9/18/15												
49	Collector Substation Energized	7 days	Mon 9/21/15	Tue 9/29/15												
50	Turbine and Plant Commissioning	45 days	Mon 10/5/15	Fri 12/4/15												
51	Substantial Completion	0 days	Fri 12/4/15	Fri 12/4/15	◆ 12/4											
52	COD	0 days	Thu 12/31/15	Thu 12/31/15	◆ 12/31											

Wild Meadows Project - NH	Task		Project Summary		Inactive Milestone	◆	Manual Summary Rollup		Deadline	↓
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone	◆	External Milestone	◆	Manual Task		Start-only	⌈		
	Summary		Inactive Task		Duration-only		Finish-only	⌋		