

MCLANE
MIDDLETON

BARRY NEEDLEMAN
Direct Dial: 603.230.4407
Email: barry.needleman@mclane.com
Admitted in NH, MA and ME
900 Elm Street, P.O. Box 326
Manchester, NH 03105-0326
T 603.625.6464
F 603.625.5650

April 17, 2017

VIA ELECTRONIC MAIL & HAND-DELIVERY

New Hampshire Site Evaluation Committee
Pamela G. Monroe, Administrator
21 South Fruit Street, Suite 10
Concord, NH 03301


**Re: NH Site Evaluation Committee Docket No. 2015-02:
Application of Antrim Wind Energy, LLC**

Dear Ms. Monroe:

Enclosed for filing in the above-captioned docket, please find a letter from Jack Kenworthy along with the Updated Plan for Timing and Sequence of Construction.

Please contact me directly should you have any questions.

Sincerely,



Barry Needleman

BN:slb

Enclosure

cc: Distribution List

McLane Middleton, Professional Association
Manchester, Concord, Portsmouth, NH | Woburn, Boston, MA

McLane.com



April 17th, 2017

Ms. Pamela Monroe
Administrator
New Hampshire Site Evaluation Committee
21 S. Fruit Street
Concord, NH 03301

RE: Updated Plan for Timing and Sequence of Construction

Dear Administrator Monroe:

In accordance with the conditions contained in the Order and Certificate of Site and Facility in Docket 2015-02 dated March 17, 2017 ("Certificate"), Antrim Wind Energy LLC ("AWE") hereby submits this letter and the updated schedule attached hereto in satisfaction of the following condition found on page 5 of the Certificate:

Further Ordered that, within thirty (30) days of issuance of the Certificate, the Applicant shall provide an updated plan for the timing and sequence of construction of the Project to the Administrator of the Committee;

As shown in the attached preliminary schedule, AWE plans to start construction on-site in October 2017 and expects to reach commercial operations by December 31, 2018. Prior to starting on-site construction, AWE plans to issue a limited notice to proceed to its contractor, Reed & Reed, in June 2017 to complete certain preconstruction activities such as geotechnical borings on site and detailed construction engineering. The detailed sequence is shown in the attached schedule.

This schedule is subject to change pending the final resolution of any motions for rehearing or appeals to the Certificate. Should you have any questions, please feel free to contact me directly.

Sincerely,

A handwritten signature in black ink, appearing to read "Jack Kenworthy", is written over a light blue horizontal line.

Jack Kenworthy
Executive Officer
(603) 570-4842
jack.kenworthy@waldengreenenergy.com

cc: Town of Antrim, New Hampshire

Activity ID	Activity Name	Orig. Dur.	Float	%	Start	Finish	2017												2018												2019							
							Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
Antrim Wind - Construction Schedule																																						
Preconstruction Phase																																						
PRE-00-01	Limited Notice to Proceed	0	0	0%	05-Jun-17*		◆ Limited Notice to Proceed																															
Owner Design & Engineering																																						
PRE-00-02	Geotech Explorations (by R&R under LNTP)	20	3	0%	05-Jun-17	30-Jun-17	■ Geotech Explorations (by R&R under LNTP)																															
PRE-00-03	Geotech Analysis & Reporting	25	3	0%	03-Jul-17	07-Aug-17	■ Geotech Analysis & Reporting																															
PRE-00-05	Geotech Reporting Complete	0	0	0%		11-Aug-17*	◆ Geotech Reporting Complete																															
PRE-00-06	Finalize Civil & Electrical Design	15	55	0%	11-Aug-17	31-Aug-17	■ Finalize Civil & Electrical Design																															
PRE-00-15	Civil Design Complete	0	55	0%		31-Aug-17	◆ Civil Design Complete																															
PRE-00-25	Electrical Design Complete	0	55	0%		31-Aug-17	◆ Electrical Design Complete																															
RFP & Preconstruction																																						
PRE-00-20	Finalize Civil Pricing	15	55	0%	01-Sep-17	22-Sep-17	■ Finalize Civil Pricing																															
PRE-00-35	Finalize Electrical Pricing	15	55	0%	01-Sep-17	22-Sep-17	■ Finalize Electrical Pricing																															
PRE-00-60	Finalize BOP Contract	10	55	0%	25-Sep-17	06-Oct-17	■ Finalize BOP Contract																															
PRE-00-70	Full Contract Execution	0	55	0%	09-Oct-17		◆ Full Contract Execution																															
Procurement																																						
PRO-LLI-00	Procure Long Lead Items	0	55	0%	09-Oct-17		◆ Procure Long Lead Items																															
Civil Materials																																						
PRO-CM-00	Procure Civil Materials	45	267	0%	09-Oct-17	11-Dec-17	■ Procure Civil Materials																															
Collector Substation Materials																																						
PRO-SUB-010	1200 A 34.5kV Disc. Switch Hook	90	147	0%	09-Oct-17	14-Feb-18	■ 1200 A 34.5kV Disc. Switch Hook																															
PRO-SUB-030	LA, 22 MCOVKV, Metal Oxide	10	227	0%	09-Oct-17	20-Oct-17	■ LA, 22 MCOVKV, Metal Oxide																															
PRO-SUB-040	PT, 1 Bush., 20,125/120 v	20	217	0%	09-Oct-17	03-Nov-17	■ PT, 1 Bush., 20,125/120 v																															
PRO-SUB-050	CT, 1200/5A, 200kV BIL, Bar Type	60	177	0%	09-Oct-17	03-Jan-18	■ CT, 1200/5A, 200kV BIL, Bar Type																															
PRO-SUB-060	50KVA 19.9kV/120-240 V Single Bushing Station Service XFMR	90	147	0%	09-Oct-17	14-Feb-18	■ 50KVA 19.9kV/120-240 V Single Bushing Station Service XFMR																															
PRO-SUB-070	34.5kV, 200kv BIL, 1200A, Vacuum Brkr.	110	132	0%	09-Oct-17	14-Mar-18	■ 34.5kV, 200kv BIL, 1200A, Vacuum Brkr.																															
PRO-SUB-080	115 kV, 1200A, Disconnect Switch	90	147	0%	09-Oct-17	14-Feb-18	■ 115 kV, 1200A, Disconnect Switch																															
PRO-SUB-090	2000kva 34.5 kV Grounding Transformer	55	182	0%	09-Oct-17	26-Dec-17	■ 2000kva 34.5 kV Grounding Transformer																															
PRO-SUB-100	115 kV, 1200A, Combination PT/CT	100	137	0%	09-Oct-17	28-Feb-18	■ 115 kV, 1200A, Combination PT/CT																															
PRO-SUB-110	Steel Package w/ Misc. Material	95	132	0%	09-Oct-17	21-Feb-18	■ Steel Package w/ Misc. Material																															
PRO-SUB-120	39 MVA Autotrans, 115/34.5kV	180	55	0%	09-Oct-17	21-Jun-18	■ 39 MVA Autotrans, 115/34.5kV																															
PRO-SUB-130	Control Shelter	110	130	0%	09-Oct-17	14-Mar-18	■ Control Shelter																															
Collector System																																						
PRO-CS-00	Underground Conductor	75	173	0%	09-Oct-17	24-Jan-18	■ Underground Conductor																															
PRO-CS-10	Fiber Optic Cable (SM, 24F)	110	166	0%	09-Oct-17	14-Mar-18	■ Fiber Optic Cable (SM, 24F)																															
PRO-CS-20	OH Collector System Materials	60	161	0%	09-Oct-17	03-Jan-18	■ OH Collector System Materials																															
WTG Foundations																																						
PRO-WTG-00	Tower Base Bolts	60	106	0%	09-Oct-17	03-Jan-18	■ Tower Base Bolts																															
PRO-WTG-10	Reinforcing Steel	30	136	0%	09-Oct-17	17-Nov-17	■ Reinforcing Steel																															
PRO-WTG-20	Template & Embed Rings	40	126	0%	09-Oct-17	04-Dec-17	■ Template & Embed Rings																															
PRO-WTG-30	Rock Anchors (92ea)	60	106	0%	09-Oct-17	03-Jan-18	■ Rock Anchors (92ea)																															
Construction																																						
MOB-00-02	Full Notice to Proceed	0	65	0%	16-Oct-17*		◆ Full Notice to Proceed																															
Construction Phase																																						
Mobilize																																						
CRP-01-22	Clear & Construct Laydown Area	10	173	0%	15-Aug-17	28-Aug-17	■ Clear & Construct Laydown Area																															
MOB-01-00	Mobilize Site	15	173	0%	29-Aug-17	19-Sep-17	■ Mobilize Site																															
Clearing & Development of Access Road																																						
ACC-01-01	Access Rd. Clearing Limits & Layout	20	19	0%	15-Aug-17	12-Sep-17	■ Access Rd. Clearing Limits & Layout																															

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Antrim Wind Project

Preliminary Construction Schedule - DD 27-Mar-17

Reed & Reed, Inc.

31-Mar-17

1 of 6



GENERAL CONTRACTORS
WOOLWICH, MAINE

(207) 443-9747



