

# **Seacoast Reliability Project Anticipated Construction Schedule**

# All dates are in 2019 unless otherwise indicated Schedule is subject to change and will be updated periodically

## **Madbury**

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
  - Stakes will need to be replaced periodically
  - Environmental surveys are performed throughout the corridor prior to tree clearing and construction activities
- Madbury Substation construction: May November
- Tree clearing in residential areas: Complete
- Overhead line construction from Madbury Substation to UNH: October December

#### **Durham**

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
  - Stakes will need to be replaced periodically
  - Environmental surveys are performed throughout the corridor prior to tree clearing and construction activities
- Cable House Relocation (at 295 Durham Point Road): July 2019 August 2020
  - o Cable House has been relocated to its temporary location
  - Cable House will be returned to permanent location (after construction completion):
    August 2020
- Tree clearing of access roads: Complete
- Tree clearing in residential areas: July October
  - o Foss Farm Road, Bennet Road, Route 108: Complete
  - Cutts Road, Ffrost Drive, Sandy Brook Drive, Durham Point Road, Longmarsh Road, Timberbrook Lane: September – October
- Overhead line construction:
  - o UNH to Little Bay: July December
    - UNH to Mill Road September October
    - Foss Farm Road, Bennet Road, Route 108 September October
    - Longmarsh Road, Timberbrook Lane, Cutts Road, Ffrost Drive, Sandy Brook Drive, Durham Point Road: October – December
  - o Route 4 to UNH: October December
  - o Packers Falls area: Early 2020
    - Includes: Mill Road, Foss Farm Road, Bennett Road
- UNH underground duct bank construction: Complete
- UNH cable pulling (overhead to underground connection): December 2019 January 2020

#### **University of New Hampshire**

- Tree clearing: Complete
- UNH underground construction: May 2019 January 2020
- Overhead line construction:

#### Updated September 20, 2019



- o Mill Road area: August September
- o Route 4 to UNH campus: October December
- o Foss Farm Road, Bennett Road: October December

#### **Little Bay**

- Jet plow trial run: Complete
- Existing cable removal: September
- Trench excavation at shorelines: September
- Jet plow cable burial: October
- Hand jetting in Little Bay: October November
- Concrete mattress installations: November

### **Newington**

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
  - o Stakes will need to be replaced periodically
  - Environmental surveys are performed throughout the corridor just prior to tree clearing and construction activities
- Tree Clearing of access roads: August October
- Tree clearing in residential areas: Complete
  - o Gundalow Landing, Flynn Pit: Complete
  - Little Bay Road, Nimble Hill Road, Fox Point Road, Spaulding Turnpike: August September
- Overhead line construction: August November
  - o Includes: Little Bay Road, Fox Point Road, the Crossings at Fox Run, Spaulding Turnpike, Woodbury Avenue, Gosling Road
- Underground line construction:
  - o Gundalow Landing, Flynn Pit: August November
  - o Frink Farm, Hannah Lane: August -December

#### **Portsmouth**

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
  - o Stakes will need to be replaced periodically
  - o Environmental surveys are performed throughout the corridor prior to tree clearing and construction activities
- Tree Clearing for access roads: Complete
- Tree clearing between Portsmouth Substation and the Crossings at Fox Run: Complete
- Portsmouth Substation construction: May Early 2020
- Overhead line construction: September October