

**Seacoast Reliability Project**  
**Anticipated Construction Schedule**  
*Schedule is subject to change and will be updated periodically*

**Madbury**

- Survey of power line corridor, stone walls and roadways
  - Stakes will need to be replaced periodically
  - Environmental surveys are performed throughout the corridor prior to construction activities
- EMF Readings:
  - Pre-construction EMF readings: Complete
  - Post construction EMF readings: June 2020
- Tree clearing: Complete
- Madbury Substation construction: Complete
- Overhead line construction from Madbury Substation to UNH: Complete
- Restoration of power line corridor: Spring 2020 – Summer 2020

**Durham**

- Survey of power line corridor, stone walls and roadways
  - Stakes will need to be replaced periodically
  - Environmental surveys are performed throughout the corridor prior to construction activities
- EMF Readings:
  - Pre-construction EMF readings: Complete
  - Post construction EMF readings: June 2020
- Cable House Relocation (at 295 Durham Point Road):
  - Cable House relocation to temporary location (during construction): Complete
  - Return Cable House to permanent location (post-construction): August 2020
- Tree clearing: Complete
- Overhead line construction:
  - Mill Road to Route 108: November 2019 – January 2020
  - Longmarsh Road, Timberbrook Lane, Cutts Road, Frost Drive, Sandy Brook Drive, Durham Point Road: December 2019 – March 2020
- Restoration of power line corridor: Spring 2020 – Summer 2020

**University of New Hampshire**

- Tree clearing: Complete
- UNH underground duct bank construction: Complete
- UNH underground cable installation: December 2019 – January 2020
- Overhead line construction:
  - Mill Road: Complete
  - Route 4 to UNH campus: Complete
  - Foss Farm Road, Bennett Road: October – February 2020

**Little Bay**

- Jet plow trial run: Complete
- Existing cable removal: Complete
- Jet plow cable burial: Complete
- Trench backfill after cable installation at shorelines: Complete
- Hand jetting in Little Bay: Complete
- Concrete mattress installations: Complete

**Newington**

- Survey of power line corridor, stone walls and roadways
  - Stakes will need to be replaced periodically
  - Environmental surveys are performed throughout the corridor prior to construction activities
- EMF Readings:
  - Pre-construction EMF readings: Complete
  - Post construction EMF readings: June 2020
- Tree clearing: Complete
- Overhead line construction: August 2019 – March 2020
  - Includes: Little Bay Road, Fox Point Road, Spaulding Turnpike, Woodbury Avenue, Gosling Road
- Underground line construction (includes testing):
  - Gundalow Landing, Flynn Pit: Complete
  - Frink Farm, Hannah Lane: August 2019 – January 2020
- Restoration of power line corridor: Spring 2020 – Summer 2020

**Portsmouth**

- Survey of power line corridor, stone walls and roadways: Complete
  - Stakes will need to be replaced periodically
  - Environmental surveys are performed throughout the corridor prior to construction activities
- EMF Readings:
  - Pre-construction EMF readings: Complete
  - Post construction EMF readings: June 2020
- Tree clearing: Complete
- Portsmouth Substation construction: Complete
- Overhead line construction: October 2019 – January 2020
- Restoration of power line corridor: Spring 2020 – Summer 2020