

**Seacoast Reliability Project**  
**Anticipated Construction Schedule**  
*Schedule is subject to change and will be updated periodically*

**Madbury**

- Survey of power line corridor, stone walls and roadways
  - Environmental surveys are performed periodically throughout the corridor
  - Final survey will be performed when all construction is completed
- EMF Readings:
  - Pre-construction EMF readings: Complete
  - Post construction EMF readings: July – August 2020
- Tree clearing: Complete
- Madbury Substation construction: Complete
- Overhead line construction from Madbury Substation to UNH: Complete
- Restoration of power line corridor and landscaping on individual properties: March 2020 – July 2020

**Durham**

- Survey of power line corridor, stone walls and roadways
  - Environmental surveys are performed periodically throughout the corridor
  - Final survey will be performed when all construction is completed
- EMF Readings:
  - Pre-construction EMF readings: Complete
  - Post construction EMF readings: July – August 2020
- Cable House Relocation (at 295 Durham Point Road):
  - Cable House relocation to temporary location (during construction): Complete
  - Return Cable House to permanent location (post-construction): August – Sept 2020
- Tree clearing: Complete
- Overhead line construction:
  - Mill Road to Route 108: November 2019 – June 2020
  - Longmarsh Road, Timberbrook Lane, Cutts Road, Ffrost Drive, Sandy Brook Drive, Durham Point Road: December 2019 – May 2020
- Restoration of power line corridor and landscaping on individual properties: March 2020 – July 2020

**University of New Hampshire**

- Tree clearing: Complete
- UNH underground cable construction and installation: Complete
- Overhead line construction:
  - Mill Road: Complete
  - Route 4 to UNH campus: Complete
  - Foss Farm Road, Bennett Road: October – May 2020
- Restoration of power line corridor and landscaping: March – July 2020

**Little Bay Submarine Construction:**

April 22, 2020



- Install additional cable protection at Newington shoreline and intertidal area: April – May 2020
- Salt marsh restoration in Durham and Newington: April – May 2020

### **Newington**

- Survey of power line corridor, stone walls and roadways
  - Environmental surveys are performed periodically throughout the corridor
  - Final survey will be performed when all construction is completed
- EMF Readings:
  - Pre-construction EMF readings: Complete
  - Post construction EMF readings: July – August 2020
- Tree clearing: Complete
- Underground line construction: Complete
- Overhead line construction: August 2019 – May 2020
  - Includes: Little Bay Road, Fox Point Road, Spaulding Turnpike, Woodbury Avenue, Gosling Road
- Restoration of power line corridor and landscaping on individual properties: March 2020 – July 2020

### **Portsmouth**

- Survey of power line corridor, stone walls and roadways
  - Environmental surveys are performed periodically throughout the corridor
  - Final survey will be performed when all construction is completed
- EMF Readings:
  - Pre-construction EMF readings: Complete
  - Post construction EMF readings: July – August 2020
- Tree clearing: Complete
- Portsmouth Substation construction: Complete
- Overhead line construction: Complete
- Restoration of power line corridor and landscaping on individual properties: March 2020 – July 2020