

ADAM M. DUMVILLE
Direct Dial: 603.230.4414
Email: adam.dumville@mclane.com
Admitted in NH and MA
11 South Main Street, Suite 500
Concord, NH 03301
T 603.226.0400
F 603.230.4448

January 19, 2018

Via Electronic Mail

Ms. Pamela Monroe, Administrator New Hampshire Site Evaluation Committee 21 South Fruit Street, Suite 10 Concord, NH 03301

Re: SEC Docket No. 2015-05: Public Service Company of New Hampshire d/b/a
Eversource Energy ("PSNH") and New England Power Company d/b/a National
Grid ("NEP"): Joint Application for a Certificate of Site and Facility for the
Merrimack Valley Reliability Project – Submission of Forecasted and Actual
Expenditures for the Project

Dear Ms. Monroe:

Enclosed for filing, please find the Joint Applicants' forecasted and actual expenditures for the entire Project, and its allocation of such expenditures to the New Hampshire portion of the Project. The Applicants are submitting these cost calculations in compliance with the final Certificate of Site and Facility and Condition that required that "within 30 days of the date of commercial operation, the Applicant shall submit to the Committee its forecasted and actual expenditures for the entire Project, and its allocation of such expenditures to the New Hampshire portion of the Project." Order and Certificate of Site and Facility, Docket 2015-05, at 5 (October 4, 2016). The Project was energized on December 21, 2017.

The following chart includes the forecasted and actual expenditures as required by the above-referenced condition.

	NEP		PSNH		
	Massachusetts Only	New Hampshire Only	New Hampshire Only	Total Costs (NEP + PSNH)	Total NH Costs Only
Forecasted Costs	\$53 M	\$35 M	\$37 M	\$125 M	\$72 M
Actual Costs	\$42.8 M	\$33.2 M	\$31.8 M	\$107.8 M	\$65 M

MVRP-Submission of Forecasted and Actual Expenditures for the Project January 19, $2018\,$

Page 2

Please do not hesitate to contact me with any questions.

Sincerely,

Adam M. Dumville

adu Inte

cc: Service List