

Seacoast Reliability Project Anticipated Construction Schedule

All dates are in 2019 unless otherwise indicated

Schedule is subject to change and will be updated periodically

Property owners adjacent to the line will receive two weeks' advance notice for tree clearing and construction activities

Madbury

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
 - In some cases, stakes will need to be replaced periodically
 - Environmental surveys will be performed throughout the corridor just prior to tree clearing and construction activities
- Madbury Substation construction: May – November
- Tree clearing in residential areas: August
- Overhead line construction from Madbury Substation to UNH: October – December

Durham

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
 - In some cases, stakes will need to be replaced periodically
 - Environmental surveys will be performed throughout the corridor just prior to tree clearing and construction activities
- Eversource Cable House relocation (at 295 Durham Point Road): July 2019 – August 2020
 - Pre-construction activities: July
 - Relocation to temporary location: August
 - Relocation to permanent location (after construction): August 2020
- Tree clearing of access roads: June – August
- Tree clearing in residential areas: July, September
 - Foss Farm Road, Bennet Road, Route 108: July
 - Timberbrook Lane, Cutts Road, Ffrost Drive, Sandy Brook Drive, Longmarsh Road, Durham Point Road: September
- Overhead line construction: July – Early 2020
 - UNH to Mill Road: July - August
 - Foss Farm Road, Bennet Road, Route 108: September – October
 - Longmarsh Road, Timberbrook Lane, Cutts Road, Ffrost Drive, Sandy Brook Drive, Durham Point Road: October – December
 - Route 4 to UNH: October – December
 - Mill Road, Foss Farm Road, Bennett Road: Early 2020
- UNH underground construction: May – August

University of New Hampshire

- Tree clearing: June – July
- UNH underground construction: May – August
- Overhead line construction:
 - Mill Road: July – August

- Route 4 to UNH campus: October – December
- Foss Farm Road, Bennett Road: October – December

Little Bay

- Jet plow trial run: Early September
- Existing cable removal: Early – Mid September
- Trench excavation at shorelines: Early October
- Jet plow cable burial: October
- Hand jetting in Little Bay: October – November
- Concrete mattress installations: Late November

Newington

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
 - In some cases, stakes will need to be replaced periodically
 - Environmental surveys will be performed throughout the corridor just prior to tree clearing and construction activities
- Tree Clearing of access roads: June – October
- Tree clearing in residential areas: June – October
 - Gundalow Landing, Flynn Pit: Complete
 - Little Bay Road, Nimble Hill Road, Fox Point Road, Spaulding Turnpike: Mid-August – September
- Overhead line construction: August – November
 - Includes: Little Bay Road, Fox Point Road, the Crossings at Fox Run, Spaulding Turnpike, Woodbury Avenue, Gosling Road
- Underground line construction:
 - Gundalow Landing, Flynn Pit: July – October
 - Frink Farm, Hannah Lane: August – November

Portsmouth

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
 - In some cases, stakes will need to be replaced periodically
 - Environmental surveys will be performed throughout the corridor just prior to tree clearing and construction activities
- Tree Clearing for access roads: August – September
- Tree clearing between Portsmouth Substation and the Crossings at Fox Run: May – October
- Portsmouth Substation construction: May – Early 2020
- Overhead line construction: September – October