

Storm event information is from Pease Air Force Base.

+Storm event information (approx.):

Date:

NOTE:

CONSTRUCTION MONITORING REPORT

TYPE OF INSPECTION: __Weekly X_Storm Event __Incident __Corrective Action

If yes, how did you determine whether a 0.25" storm event has occurred? __Rain Gauge X Weather Station

Start date:

Start date:

Start date:

10/29/19 Time: **12:00pm** ¹Does this inspection include a 0.25" storm event? **X**_Yes _No

Start date: 10/27/19

EVERSURCE

Eversource Transmission Lines: <u>F107</u>

<u>Madbury, Durham,</u> Newington, Portsmouth, NH

Alteration of Terrain Permit: **SEC Docket No. 2015-004**

Environmental Permit: SEC Docket No. 2015-004

USEPA NOI Tracking No: NHR1000QN NHR1000QT NHR1000QO NHR1000S6

NAI Project No: 23840.39

Inspector name(s), title(s) and qualifications: Matthew Smith, Normandeau Environmental Inspector and Marc Jacobs, CPESC, NHCWS

Others present/qualifications(s): Sam Eames, Eversource construction representative

Weather conditions (since last inspection): rain, with temperatures in the 50's.

Weather conditions (time of inspection & future outlook): Slight rain at the time of inspection. Future forecast is scattered rain throughout the week, clearing up this weekend, temperatures ranging in the 50's.

CONSTRUCTION SITE SEQUENCING AND DISTURBANCE

Disturbed area and ongoing work (acreage & description): < 1 acre

Proceeding per approved plan?

/ea	pian?	_ <u>/</u>

<u>X</u>Yes ___No, if not, note area and explain:

Operating within phasing limitations? <u>X</u>Yes ____No, if not, note area and explain:

n not, note area and explain.

Amount (inches): 0.96in

Amount (inches):

Amount (inches):

Amount (inches):

General Comments

- Housekeeping, keeping the construction sites/work pads clean is a must! Picking up trash such as cigarette butts, welding rods, etc. This also includes keeping the timber mats clean, the timber mats need to be swept weekly.
- Contractors are required to keep and maintain (cover) spare erosion and sediment control materials on site.
- Continued BMP maintenance and upkeep will be constant priority in intertidal zones on both sides of the Bay during cable installment.

Work completed this week:

Portsmouth

•

- 1. Boulos continues to do work at substation.
- Newington
 - o JCR continues site prep at the Shattuck Road laydown area.
 - o GZA continues to manage soils excavated during trenching and drilling activities.
 - GZA continues to sample and treat groundwater at the Frink farm.
 - McCourt continues trenching activities from Str 107.
 - o McCourt continues trenching activities from Str. 106.
 - The stream diversion at the Frink farm is installed (beginning to be removed).
 - LS Cable finished first jet plow activity to bury cable in Bay.
 - o JCR continues to build access roads.
 - LS Cable began jet plow for second cable.
 - Blu Rock assists with cable pulling in trench on east side of the Bay.
- Durham
 - Blu Rock assists with cable pulling in trench on the west side of the Bay.
 - LS Cable began jet plow for second cable.
 - JCR continues to build access roads
 - o JCR continues to remove timber matting around Str 28.

Erosion and sediment control items and observations:

- BMPs
 - Silt fence and straw bales in trench at Beswick needs repair. See photo 1 and 3 below.
 - Silt fence and straw bales have been repaired. See photo 10 below.

Corrective Action

• Corrective actions identified 10-23-19 have been addressed and will be documented in this week's weekly report. No new corrective actions to report.

OPERATING WITHIN LIMITS? N/A X_YES NO if not, please explain:			
SURFACE WATER QUALITY			
Storm water discharge from the site at the time of inspection? _YES X_NO _N/A Storm water discharge consistent with water quality standards? _YES _NO X_N/A Turbidity visually observed? _YES _YES X_NO _N/A If yes, check appropriate location(s) below, and describe discharge: _YES X_NO _YES _YES			
Location: N/A Pond location: N/A Adjacent surface water or wetland: N/A			
Description:			
TEMPORARY EROSION AND SEDIMENT CONTROLS (TESC)			
Installed and functioning per the SWPPP? <u>X</u> YES NO N/A (See erosion control installation/repair items above)			
Are any corrective actions required?YESX_NO if so, please describe? See above comments.			
* Note: The permit differentiates between conditions requiring repairs and maintenance, and those requiring corrective action. Corrective actions are triggered only for specific, more serious conditions and require a corrective action form be filled out. Please refer to Part 5 of the CGP for additional information			
PERMANENT EROSION AND SEDIMENTATION CONTROLS (PESC)			
Disturbed areas must have a uniform perennial vegetative cover with 85% density, or equivalent physical stabilization, to be considered permanently stabilized (per the SWPPP).			
Installed and functioning per the SWPPP? <u>X</u> YES <u>NO</u> N/A			
If not, explain what was not performed correctly (construction/stabilization) for each of the following categories. Detail what/where needs to be corrected, and what has been corrected since the last monitoring inspection.			
Sparse germination: Dense germination: Strs. 135, 136, 137 Stabilized (85%+ germination): Field house at UNH, Colovos Rd at UNH, College Brook.			
Storm Water Conveyance, Soil Stabilization, and Storm Water Treatment, Other:			
OTHER COMMENTS AND OBSERVATIONS:			
-None other than the above comments.			
CERTIFICATION:			
"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."			
This form is completed and signed in accordance with the Signatory Requirements specified in Appendix I.11 of the NPDES CGP for the project site and NOI identified above.			
Authorized signature: Date: 10/29/19			

Authorized signature:

NO

2017

EXP

PHOTOGRAPHS



Fig 1: Repairs needed to silt fence and straw bales in trench at Gundalow Landing/east side of the Bay. Viewing south. (10-28-19).



Fig 3: Sediment build up behind silt fence and straw bales at Gundalow Landing/east side of the Bay. Viewing west. (10-28-19).



Fig 2: Cable landing in trench at Gundalow landing/east side of the Bay. Viewing east. (10-28-19).



Fig 4: Exposed soils covered with plastic at Frink farm. Viewing east. (10-28-19).

PHOTOGRAPHS



Fig 5: Beginning to remove stream bypass in Knights Brook. Viewing west. (10-28-19).



Fig 7: Silt fence downslope of Str. 29. Viewing west. (10-28-19).



Fig 6: Access to Str. 28 beginning to be removed. Viewing north. (10-28-19).



Fig 8: Sediment controls at Getchell property/west side of the Bay. Viewing east. (10-28-19).

PHOTOGRAPHS



Fig 9: Sediment controls in trench on Getchell property/west side of the Bay. Viewing west. (10-28-19).



Fig 10: Repairs made to sediment controls in trench at Gundalow Landing/east side of the Bay. Viewing west. (10-28-19).

Construction Monitoring Report #32

PROJECT TEAM

Eversource

Attn: Dena Champy-Eversource Project Manager Phone: 603-634-2891 Email: <u>dena.champy@eversource.com</u>

Attn: Tom Sullivan-Construction Management Phone: 078-502-3805 Email: thomas.sullivan@eversource.cm

Attn: Joseph Sperry-Eversource Senior Engineer Phone: 603-634-2562 Email: joseph.sperry@eversource.com

Attn: Kurt Nelson-Eversource Permitting Phone: 603-714-3031 Email: <u>kurt.nelson@eversource.com</u>

Attn: Lauren Cote-Municipal Outreach Phone: 603-634-2409 Email: lauren.cote@eversource.com

Attn: Sam Eames-Construction Rep Phone: 603-915-0073 Email: <u>sam.eames@eversource.com</u>

Attn: Thomas Meister-Construction Rep Phone: 339-987-7901 Email: <u>Thomas.meister@eversource.com</u>

Attn: Joshua Scott-ROW Safety Mgr Phone: 603-848-7759 Email: Joshua.scott@eversource.com

Contractors

<u>JCR Utility Construction Co., Inc.</u> Attn: Matt Moreau-Project Manager Phone: 603-895-4062 Email: <u>matt.moreau@crutility.com</u>

Attn: Dan Jarry-Superintendent Phone: 603-238-5523 Email: <u>daniel.jarry@crutility.com</u>

McCourt Construction

Attn: Michael Worhunsky-Project Manager Phone: 617-293-3864 Email:<u>mworhunsky@mccourtconstruction.com</u>

Attn: Scott Gorman-Safety Director Phone: 617-828-8822 Email: <u>sgorman@mccourtconstruction.com</u>

Attn: Dan Cedrone-Superintendant Phone: 617-908-2660 Email: dcedrone@mccourtconstruction.com

Supreme Industries

Attn: Jamieson Boucher Phone: 860-485-4101 Email: <u>dcedrone@mccourtconstruction.com</u>

GZA

Attn: Lucas Turcotte Phone: 603-380-5017 Email: lucas.turcotte@gza.com

Environmental Consultant

Normandeau Associates, Inc. Attn: Matt Smith-Environmental Monitor Phone: 228-224-0098

Email: msmith@normandeau.com

Attn: Brian Emlaw – Environmental Monitor Phone: 315-250-2525 Email: <u>bemlaw@normandeu.com</u>

Attn: Marc Jacobs-CPESC, NHCWS Phone: 603-534-7645 Email: jaconbs2wetsoil2004@yahoo.com

Attn: Sarah Allen-Principal Wetland Scientist Phone: 603-714-3085 Email: <u>sallen@normandeau.com</u>