

CONSTRUCTION MONITORING REPORT



			Eversource Transmission Lines:
TYPE OF INSPECTION: <u>X</u> Weekly	X Storm EventIn	cident Corrective Action	<u>F107</u>
Date: 11/27/19 Time: 8:00am Does the If yes, how did you determine whether a 0.25" storm event information is from Pease Air Force Exterm event information (approx.):	rm event has occurred?Rair		Madbury, Durham, Newington, Portsmouth, NH Alteration of Terrain Permit: SEC Docket No. 2015-004
+Storm event information (approx.).	Start date: Start date:	Amount (inches): Amount (inches):	Environmental Permit: SEC Docket No. 2015-004 USEPA NOI Tracking No:
NOTE: * Inspection report for rain event on 11-24-19 is included in this report.			NHR1000QN NHR1000QT NHR1000QO <u>NHR1000S6</u>
			NAI Project No: 23840.39
Inspector name(s), title(s) and qualifications: Inspector and Marc Jacobs, CPESC, NHC		deau Environmental	
Others present/qualifications(s): Sam Ea	mes, Eversource constru	ction representative	
Weather conditions (since last inspection): Clear, with temperatures in the 40's.			
Weather conditions (time of inspection & future of rain with clear weather following. Temp		forecast shows a chanc	e
CONSTRUCTION SITE SEQUENCING	AND DISTURBANCE		
CONSTRUCTION SITE SEQUENCING AND DISTURBANCE Disturbed area and ongoing work (acreage & description): < 1 acre			
Proceeding per approved plan? <u>X</u> Y	esNo, if not, note	area and explain:	
Operating within phasing limitations? _X_Y	esNo, if not, note	area and explain:	

General Comments

- Continued BMP maintenance and upkeep is a constant priority in intertidal zones on both sides of the Bay during cable installment.
- Housekeeping such as sweeping of timber mats and roads is a must.
- Drip pans should be placed underneath heavy equipment left in proximity to wetlands.

Work completed this week:

- Portsmouth
 - 1. Boulos continues to do work at substation.
- Newington
 - o GZA continues to manage soils excavated during trenching and drilling activities.
 - o GZA continues to sample and treat groundwater at the Frink farm.
 - o McCourt continues trenching activities from Str 107 to Nimble Hill Rd.
 - o McCourt continues trenching activities from Str. 106 to Nimble Hill Rd.
 - JCR continues to build access roads.
 - o Blu Roc continues maintaining on-shore trench on east side of the Bay.
 - o Green River Electrical Co. Pulled all three cables from Gundalow landing/east side of the Bay to riser Str. 100.

Durham.

- o JCR continues to build access roads.
- MJ finished drilling and poured foundation for Str. 1.
- o MJ began drilling foundation for Str. 2.
- o Blu Roc backfilled the majority of the onshore trench at Getchell property/west side of the Bay.
- Mackworth Environmental installed turbidity barrier for cable diver burial activities at the Getchell property/west side of the Bay.
- Mackworth Environmental anchored the second turbidity barrier to the barge in the bay to secure it
 over the long weekend.

Erosion and sediment control items and observations:

BMPs

- Straw needs to be spread over wetland NW20 once trench is backfilled and restored. Please consult with environmental monitor.
- Straw was broadcast over wetland NW18 and NW16, met the application standards, approved by environmental monitor. See photos 19, 21 and 22 below.
- Mulch/straw has been spread on slope around Str. 29. See photo 24 below.
- o BMPs have been installed along access roads in wetlands. See photo 5 below.
- Temporary blankets installed at Getchell property/west side of Bay depicted in Figures 28 and 29 will be replaced with wildlife friendly jute.

Corrective Action

None

Eversource Seacoast Reliability Project

OPERATING WITHIN LIMITS? N/A X_YESNO if not, please explain:
SURFACE WATER QUALITY
Storm water discharge from the site at the time of inspection? Storm water discharge consistent with water quality standards? Turbidity visually observed? If yes, check appropriate location(s) below, and describe discharge: YES NO X NO N/A X NO YES X NO
Location: N/A Pond location: N/A Adjacent surface water or wetland: N/A
Description:
TEMPORARY EROSION AND SEDIMENT CONTROLS (TESC)
Installed and functioning per the SWPPP? X_YESNON/A
Are any corrective actions required? YES X NO if so, please describe? * Note: The permit differentiates between conditions requiring repairs and maintenance, and those requiring corrective action. Corrective actions are triggered only for specific, more serious conditions and require a corrective action form be filled out. Please refer to Part 5 of the CGP for additional information
PERMANENT EROSION AND SEDIMENTATION CONTROLS
Disturbed areas must have a uniform perennial vegetative cover with 85% density, or equivalent physical stabilization, to be considered permanently stabilized (per the SWPPP).
Installed and functioning per the SWPPP? _X_YESNON/A
If not, explain what was not performed correctly (construction/stabilization) for each of the following categories. Detail what/where needs to be corrected, and what has been corrected since the last monitoring inspection. If so, what areas:
Sparse germination: Agricultural zone at Frink farm. Dense germination: Strs. 135, 136, 137 Stabilized (85%+ germination): Field house at UNH, Colovos Rd at UNH, College Brook.
Storm Water Convevance. Soil Stabilization. and Storm Water Treatment. Other:
OTHER COMMENTS AND OBSERVATIONS: -None other than the above comments.
CERTIFICATION:
"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."
This form is completed and signed in accordance with the Signatory Requirements specified in Appendix I.11 of the NPDES CGP for the project site and NOI identified above.
Authorized signature:



Fig 1: Attaching cable to Str. 99 at Getchell property/west side of the Bay. Viewing west. (11-21-19).



Fig 3: Silt curtains still in place at Gundalow landing/east side of the Bay. Viewing southwest. (11-21-19).



Fig 2: Hand jetting for cable burial at Getchell property/west side of the Bay. Viewing east. (11-21-19).



Fig 4: Vault and trench at Gundalow landing/east side of the Bay. Viewing east. (11-21-19).



Fig 5: Filter sock installed along access road to Str. 1 and 2. Viewing south. (11-22-19).



Fig 7: Crew began backfilling thermal sand over cables in trench at Getchell property/west side of the bay. Viewing west. (11-22-19).



Fig 6: Boat cleanup complete at Getchell property/west side of the Bay. Viewing east. (11-22-19).




Fig 8: Backfilling soil horizons in agricultural zone at Frink farm. Viewing east. (11-22-19).



Fig 9: Direct embed foundations for Str. 110. Viewing east. (11-22-19).



Fig 11: Gundalow landing/east side of the Bay. Viewing west. (11-23-19).



Fig 10: Trench at Frink farm. Viewing east. (11-23-19).



Fig 12: New River Electric Co. positioning cable reel into place at Gundalow landing/east side of the Bay. Viewing west. (11-23-19).



Fig 13: MJ drilling at Str. 1. Viewing south. (11-23-19). Viewing west.



Fig 14: Tide shifted straw bales installed in trench at Gundalow landing /east side of the Bay. (Corrected each day.) Viewing west. (11-25-19).



Fig 15: Sediment build up behind sediment controls in trench at Gundalow landing/ east side of the Bay. Viewing south. (11-25-19).



Fig 16: Rain water in trench at Frink farm. Viewing east. (11-25-19).



Fig 17: Turbidity curtain shifted at Getchell property/west side of the Bay. Viewing east. (11-25-19).



Fig 19: Straw correctly applied over wetland NW16. Viewing east. (11-25-19).



Fig 18: Backfilling trench at Getchell property/west side of the Bay. Viewing west. (11-25-19).



Fig 20: Straw correctly applied over wetland NW16. Viewing west. (11-25-19).



Fig 21: Straw correctly applied over wetland NW16. Viewing east. (11-25-19).



Fig 23: Backfilling trench at Getchell property/west side of the Bay. Viewing west. (11-26-19).



Fig 22: Soil spoils from drilling Str. 1 in uplands with filter sock installed around perimeter. Viewing north. (11-26-19).



Fig 24: Ground surface around Str. 29 mulched with straw. Viewing north. (11-26-19).



Fig 25: Sediment build up removed from BMPs in trench at Gundalow landing/east side of the Bay. Viewing west. (11-26-19).



Fig 27: Trench at Gundalow landing/east side of the Bay. Viewing west. (11-27-19).



Fig 26: Turbidity curtain anchored to the barge, staged in the Bay until next week. Viewing west. (11-27-19).



Fig 28: Trench at Getchell property/west side of the Bay backfilled with Temporary erosion blankets installed. Viewing east. (11-27-19).



Fig 29: Temporary erosion blanket on restored slope at Getchell property/ west side of the Bay. Viewing west. (11-27-19).

Eversource Seacoast Reliability Project

PROJECT TEAM

Eversource

Attn: Dena Champy-Eversource Project

Manager

Phone: 603-634-2891

Email: <u>dena.champy@eversource.com</u>

Attn: Tom Sullivan-Construction

Management Phone: 078-502-3805

Email: thomas.sullivan@eversource.cm
Attn: Joseph Sperry-Eversource Senior

Engineer

Phone: 603-634-2562

Email: joseph.sperry@eversource.com

Attn: Kurt Nelson-Eversource Permitting

Phone: 603-714-3031

Email: kurt.nelson@eversource.com
Attn: Lauren Cote-Municipal Outreach

Phone: 603-634-2409

Email: lauren.cote@eversource.com
Attn: Sam Eames-Construction Rep

Phone: 603-915-0073

Email: sam.eames@eversource.com

Attn: Thomas Meister-Construction Rep

Phone: 339-987-7901

Email: Thomas.meister@eversource.com

Attn: Joshua Scott-ROW Safety Mgr

Phone: 603-848-7759

Email: Joshua.scott@eversource.com

Contractors

JCR Utility Construction Co., Inc.

Attn: Matt Moreau-Project Manager

Phone: 603-895-4062

Email: matt.moreau@crutility.com

Attn: Dan Jarry-Superintendent

Phone: 603-238-5523

Email: daniel.jarry@crutility.com

McCourt Construction

Attn: Michael Worhunsky-Project Manager

Phone: 617-293-3864

Email:mworhunsky@mccourtconstruction.com

Attn: Scott Gorman-Safety Director

Phone: 617-828-8822

Email: sqorman@mccourtconstruction.com

Attn: Dan Cedrone-Superintendant

Phone: 617-908-2660

Email: dcedrone@mccourtconstruction.com

Supreme Industries

Attn: Jamieson Boucher Phone: 860-485-4101

Email: dcedrone@mccourtconstruction.com

GZA

Attn: Lucas Turcotte Phone: 603-380-5017

Email: <u>lucas.turcotte@gza.com</u>

Environmental Consultant

Normandeau Associates, Inc.

Attn: Matt Smith-Environmental Monitor

Phone: 228-224-0098

Email: msmith@normandeau.com

Attn: Brian Emlaw – Environmental Monitor

Phone: 315-250-2525

Email: bemlaw@normandeu.com

Attn: Marc Jacobs-CPESC, NHCWS

Phone: 603-534-7645

Email: jaconbs2wetsoil2004@yahoo.com

Attn: Sarah Allen-Principal Wetland Scientist

Phone: 603-714-3085

Email: sallen@normandeau.com