



CONSTRUCTION MONITORING REPORT

	Eversource Transmission Lines:
TYPE OF INSPECTION: X Weekly Storm Event Incident Corrective Action	<u>F107</u>
Date: <u>08/19/20</u> Time: <u>8:00am</u> Does this report include a 0.25" storm event?Yes _X_No If yes, how did you determine whether a 0.25" storm event has occurred?Rain Gauge _Weather Station Storm event information is from Pease Air Force Base.	Madbury, Durham, Newington, Portsmouth, NH Alteration of Terrain Permit: SEC Docket No. 2015-004
+Storm event information (approx.): Start date: Amount (inches):	
	Environmental Permit: SEC Docket No. 2015-004
NOTE: * None	USEPA NOI Tracking No: NHR1000QN NHR1000QT NHR1000QO NHR1000S6
	NAI Project No: <u>23840.39</u>
Inspector name(s), title(s) and qualifications: Elizabeth Olliver, Normandeau Environmental Inspector and Marc Jacobs, CPESC, NHCWS	
Others present/qualifications(s): Sam Eames, Eversource construction representative	
Weather conditions (since last inspection): Sunny to partly cloudy Thursday to Wednesday. Temperatures in the mid 60's and mid 80's. Precipitation – 0.20 inches early Tuesday morning.	
Weather conditions (time of inspection & future outlook): Sunny, temperatures in the mid 70's to low 80's. Forecast: Sunny to partly cloudy over the weekend. Temperatures in the mid 80's.	
CONSTRUCTION SITE SEQUENCING AND DISTURBANCE	
Disturbed area and ongoing work (acreage & description): < 1 acre	
Proceeding per approved plan? <u>X</u> YesNo, if not, note area and explain:	
Operating within phasing limitations? X Yes No, if not, note area and explain:	

General Comments

- Continued BMP maintenance and upkeep is a constant priority on shorelines of both sides of the Bay until vegetation has established to stabilize the sites.
- All contractors on site should have a copy of the construction drawings.
- Be sure to remove any remains of silt socks etc unless directed by the environmental monitor.
- Stone and gravel used on the access roads should be removed or contoured and covered with topsoil, then seed and mulch, according to the BMPs.

Work completed this week:

- Portsmouth
 - o None construction and restoration complete. Post-construction inspections underway.
- Madbury
 - None construction and restoration complete. Post-construction inspections underway.
- Newington.
 - o None.
- Durham.
 - JCR completed timber mat removal and restoration of the Bennett Rd. access road and staging area. Removal of BMPs and clean-up activities on punch list distributed to Eversource and JCR 08/14/20.
 - Graton continues site work to move the cable house to its permanent location. They're continuing construction of the new cable house foundation and will begin the cable house move next week.

Erosion and sediment control items and observations:

- BMPs
 - BMPs should be left in place until the sites are stabilized per the environmental monitor. There are areas
 where BMPs can be removed with environmental monitor approval.

Corrective Action

None

Eversource Seacoast Reliability Project

OPERATING WITHIN LIMITS? N/A X_YESNO if not, please explain:	
SURFACE WATER QUALITY	
Storm water discharge from the site at the time of inspection? Storm water discharge consistent with water quality standards? Turbidity visually observed? If yes, check appropriate location(s) below, and describe discharge: YES NO X N/A YES NO YES NO NO X N/A	
Location: N/A Pond location: N/A Adjacent surface water or wetland: N/A	
Description: None	
TEMPORARY EROSION AND SEDIMENT CONTROLS (TESC)	
Installed and functioning per the SWPPP? X_YESNON/A	
Are any corrective actions required?YES _X_NO if so, please describe? * Note: The permit differentiates between conditions requiring repairs and maintenance, and those requiring corrective action. Corrective actions are triggered only for specific, more serious conditions and require a corrective action form be filled out. Please refer to Part 5 of the CGP for additional information	
PERMANENT EROSION AND SEDIMENTATION CONTROLS	
Disturbed areas must have a uniform perennial vegetative cover with 85% density, or equivalent physical stabilization, to be considered permanently stabilized (per the SWPPP).	
Installed and functioning per the SWPPP? X YES NO NA	
If not, explain what was not performed correctly (construction/stabilization) for each of the following categories. Detail what/where needs to be corrected, and what has been corrected since the last monitoring inspection. If so, what areas: N/A	
Areas that have been restored and mulched, but have little germination: Strs. 5-6, 28-49, 51-66, 69-84, 86-99 Moderate germination: Str. 4, Strs. 7-21, 25-27, 50, 68, 85, 100-101, 103-107 (including Frink farm-Hannah Lane), 109-113, 115-118, 122-127, 129-144, and both sides of Little Bay. Stabilized (85%+ germination): Strs. 1-3, 22-24, 67, 102, 108, 114, 119-121, 128 UNH UG.	
OTHER COMMENTS AND OBSERVATIONS:	
-None other than the above comments.	
CERTIFICATION:	
"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel property gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."	
This form is completed and signed in accordance with the Signatory Requirements specified in Appendix I.11 of the NPDES CGP for the project site and NOI identified above. Authorized signature: Date: 08/20/20	
2017	



Fig 1: Bennett Rd. staging area. Gravel path restored and exposed soil seeded and mulched. Viewing north. (08-19-20).



Fig 2: Bennett Rd. access road seeded and mulched. Viewing north. (08-19-20).



Fig 3: Slope above the manhole at Gundalow Landing/east side of the bay. Viewing west. (08-19-20).



Fig 4: Toe of slope above the manhole at Gundalow Landing/east side of the bay. Viewing south. (08-19-20).



Fig 5: Slope above the manhole at Gundalow Landing/east side of the bay. Viewing east. (08-19-20).



Fig 6: Toe of slope below manhole at Gundalow Landing/east side of the bay. Viewing south. (08-19-20).



Fig 7: Slope below manhole at Gundalow Landing/east side of the bay. Viewing east. (08-19-20).



Fig 8: Salt marsh restoration at Gundalow Landing/east side of the bay. Viewing northwest. (08-19-20).



Fig 9: Salt marsh restoration at Eversource property/west side of the bay. Viewing south. (08-19-20).



Fig 10: Form for the first part of the new cable house foundation at Eversource property/west side of the bay. Viewing east. (08-13-20).



Fig 11: Site of the new cable house location at Eversource property/west side of the bay and the new cable house foundation partially constructed. Viewing north. (08-17-20).

Construction Monitoring Report #85

Eversource Seacoast Reliability Project

PROJECT TEAM

Eversource

Attn: Dena Champy-Eversource Project

Manager

Phone: 603-634-2891

Email: dena.champy@eversource.com

Attn: Tom Sullivan-Construction

Management

Phone: 078-502-3805

Email: thomas.sullivan@eversource.cm

Attn: Joseph Sperry-Eversource Senior

Engineer

Phone: 603-634-2562

Email: joseph.sperry@eversource.com

Attn: Kurt Nelson-Eversource Permitting

Phone: 603-714-3031

Email: <u>kurt.nelson@eversource.com</u>

Attn: Lauren Cote-Municipal Outreach

Phone: 603-634-2409

Email: <u>lauren.cote@eversource.com</u>

Attn: Sam Eames-Construction Rep

Phone: 603-915-0073

Email: sam.eames@eversource.com

Attn: Thomas Meister-Construction Rep

Phone: 339-987-7901

Email: Thomas.meister@eversource.com

Attn: Joshua Scott-ROW Safety Mgr

Phone: 603-848-7759

Email: <u>Joshua.scott@eversource.com</u>

Contractors

JCR Utility Construction Co., Inc.

Attn: Matt Moreau-Project Manager

Phone: 603-895-4062

Email: matt.moreau@crutility.com

McCourt Construction

Attn: Michael Worhunsky-Project Manager

Phone: 617-293-3864

Email:mworhunsky@mccourtconstruction.com

Attn: Scott Gorman-Safety Director

Phone: 617-828-8822

Email: sqorman@mccourtconstruction.com

Attn: Dan Cedrone-Superintendant

Phone: 617-908-2660

Email: dcedrone@mccourtconstruction.com

Supreme Industries

Attn: Jamieson Boucher Phone: 860-485-4101

Email: dcedrone@mccourtconstruction.com

GZA

Attn: Lucas Turcotte Phone: 603-380-5017

Email: lucas.turcotte@gza.com

Environmental Consultant

Normandeau Associates, Inc.

Attn: Elizabeth Olliver-Environmental

Monitor

Phone: 603-714-1231

Email: eolliver@normandeu.com

Attn: Marc Jacobs-CPESC, NHCWS

Phone: 603-534-7645

Email: jacobs2wetsoil2004@yahoo.com

Attn: Sarah Allen-Principal Wetland

Scientist

Phone: 603-714-3085

Email: sallen@normandeau.com