



CONSTRUCTION MONITORING REPORT



Eversource Transmission Lines:
F107

**Madbury, Durham,
Newington, Portsmouth, NH**

Alteration of Terrain Permit:
SEC Docket No. 2015-004

Environmental Permit:
SEC Docket No. 2015-004

USEPA NOI Tracking No:
**NHR1000QN
NHR1000QT
NHR1000QO
NHR1000S6**

NAI Project No:
23840.39

TYPE OF INSPECTION: Weekly Storm Event Incident Corrective Action

Date: **10/17/20** Time: **11:30am** Does this report include a 0.25" storm event? Yes No
If yes, how did you determine whether a 0.25" storm event has occurred? Rain Gauge Weather Station
Storm event information is from Pease Air Force Base.

+Storm event information (approx.): Start date: 10/16/2020 Amount (inches): 1.71 inches

NOTE:
*The site was inspected on 10/17/20 at the end of the storm event that began on 10/16/20.

Inspector name(s), title(s) and qualifications: **Elizabeth Olliver, Normandeau Environmental Inspector and Marc Jacobs, CPESC, NHCWS**

Others present/qualifications(s): **Sam Eames, Eversource construction representative**

Weather conditions (since last inspection): **Sunny Wednesday and Thursday. Partly cloudy Friday morning changing to rain in the afternoon. The rain continued into Saturday morning and resulted in a total accumulation of 1.71 inches. Temperatures in the low 40s to low 70s.**

Weather conditions (time of inspection & future outlook): **Mostly sunny Saturday afternoon changing to mostly cloudy by Tuesday. Temperatures in the mid 40s to mid 60s.**

CONSTRUCTION SITE SEQUENCING AND DISTURBANCE

Disturbed area and ongoing work (acreage & description): < 1 acre

Proceeding per approved plan? Yes No, if not, note area and explain:

Operating within phasing limitations? Yes No, if not, note area and explain:

General Comments

- Continued BMP maintenance and upkeep is a constant priority on shorelines of both sides of the Bay until vegetation has established to stabilize the sites.
- All contractors on site should have a copy of the construction drawings.

Work completed this week:

- *Portsmouth*
 - *None - construction and restoration complete. Post-construction inspections are continuing.*
- *Madbury*
 - *None – construction and restoration complete. Post-construction inspections are continuing.*
- *Newington*
 - *Post-construction inspections in the right-of-way are continuing.*
- *Durham*
 - *JCR re-seeded sparsely-vegetated sections of the ROW from Strs. 51 to 93.*
 - *Richard Irons – Restoration Masons continued work on the cable house.*
 - *Post-construction inspections in the right-of-way are continuing.*

Erosion and sediment control items and observations:

- **BMPs**
 - All remaining BMPs should be left in place until the sites are determined to be stabilized by the environmental monitor.
 - Minor rills formed on the slopes off the northeastern corner and southern side of the cable house (Photos 3-5). The rills will be hand repaired on the next workday.
 - Evidence of minor overtopping of the internal silt sock below the southeastern corner of the cable house was observed (Photo 5). There was no indication this sedimentation reached the perimeter BMPs located downslope of the internal silt sock. The internal silt sock will be excavated and re-installed on the next workday.

Corrective Action

- None

OPERATING WITHIN LIMITS?

N/A YES NO if not, please explain:

SURFACE WATER QUALITY

Storm water discharge from the site at the time of inspection? YES NO N/A
 Storm water discharge consistent with water quality standards? YES NO N/A
 Turbidity visually observed? YES NO

If yes, check appropriate location(s) below, and describe discharge:

Location: N/A
 Pond location: N/A
 Adjacent surface water or wetland: N/A

Description: None

TEMPORARY EROSION AND SEDIMENT CONTROLS (TESC)

Installed and functioning per the SWPPP? YES NO N/A

Are any corrective actions required? YES NO if so, please describe?

** Note: The permit differentiates between conditions requiring repairs and maintenance, and those requiring corrective action. Corrective actions are triggered only for specific, more serious conditions and require a corrective action form be filled out. Please refer to Part 5 of the CGP for additional information*

PERMANENT EROSION AND SEDIMENTATION CONTROLS

Disturbed areas must have a uniform perennial vegetative cover with 85% density, or equivalent physical stabilization, to be considered permanently stabilized (per the SWPPP).

Installed and functioning per the SWPPP? YES NO N/A

If not, explain what was not performed correctly (construction/stabilization) for each of the following categories. Detail what/where needs to be corrected, and what has been corrected since the last monitoring inspection.

If so, what areas: N/A

Areas that have been restored and mulched, but have little germination: Strs. 33-34, 49, 51-60

Moderate germination: Str. 4-6, Strs. 7-21, 25-32, 36-48, 50, 61-101, 107, 109-112, 122-127, 129-130, and both sides of Little Bay.

Stabilized (85%+ germination): Strs. 1-3, 22-24, 35, 67, 102-106 (including Frink farm-Hannah Lane), 108, 113-121, 128, 131-144, UNH UG.

OTHER COMMENTS AND OBSERVATIONS:

-None other than the above comments.

CERTIFICATION:

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

This form is completed and signed in accordance with the Signatory Requirements specified in Appendix I.11 of the NPDES CGP for the project site and NOI identified above.

Authorized signature: _____



Date: 10/18/20

PHOTOGRAPHS



Fig 1: Slope above the cable house at the Eversource property/west side of the bay. Viewing southwest. (10-17-20)



Fig 2: Slope above the cable house at the Eversource property/west side of the bay. Viewing south. (10-17-20)

PHOTOGRAPHS



Fig 3: Rill observed off the northeast corner of the cable house at the Eversource property/west side of the bay. Viewing north. (10-17-20)



Fig 4: Rill observed on the southwest corner of the cable house at the Eversource property/west side of the bay. Viewing east. (10-17-20)

PHOTOGRAPHS



Fig 5. Rills observed off the southeast corner of the cable house at the Eversource property/west side of the bay. Viewing southwest. (10-17-20)



Fig 6: Slope above below the manhole at Gundalow Landing/east side of the bay. Viewing east. (10-17-20)

PHOTOGRAPHS



Fig 7: Slope below the manhole at Gundalow Landing/east side of the bay. Viewing south. (10-17-20)



Fig 8: Toe of the slope and salt marsh restoration at Gundalow Landing/east side of the bay. Viewing west. (10-17-20)

PHOTOGRAPH



Fig 9: Stream DS46 between Strs. 51 and 52. Viewing east. (10-17-20)



Fig 10: Slope between Strs. 28 and 29. Viewing northeast. (10-17-20)

PROJECT TEAM

Eversource

Attn: Dena Champy-Eversource Project Manager
Phone: 603-634-2891
Email: dena.champy@eversource.com

Attn: Joseph Sperry-Eversource Senior Engineer
Phone: 603-634-2562
Email: joseph.sperry@eversource.com

Attn: Kurt Nelson-Eversource Permitting
Phone: 603-714-3031
Email: kurt.nelson@eversource.com

Attn: Lauren Cote-Municipal Outreach
Phone: 603-634-2409
Email: lauren.cote@eversource.com

Attn: Sam Eames-Construction Rep
Phone: 603-915-0073
Email: sam.eames@eversource.com

Attn: Thomas Meister-Construction Rep
Phone: 339-987-7901
Email: Thomas.meister@eversource.com

Attn: Joshua Scott-ROW Safety Mgr
Phone: 603-848-7759
Email: Joshua.scott@eversource.com

Contractors

JCR Utility Construction Co., Inc.
Attn: Matt Moreau-Project Manager
Phone: 603-895-4062
Email: matt.moreau@crutility.com

McCourt Construction
Attn: Michael Worhunsky-Project Manager
Phone: 617-293-3864
Email: mworhunsky@mccourtconstruction.com

Attn: Scott Gorman-Safety Director
Phone: 617-828-8822
Email: sgorman@mccourtconstruction.com

Attn: Dan Cedrone-Superintendent
Phone: 617-908-2660
Email: dcedrone@mccourtconstruction.com

Supreme Industries
Attn: Jamieson Boucher
Phone: 860-485-4101
Email: dcedrone@mccourtconstruction.com

GZA
Attn: Logan Young
Phone: 603-213-1810
Email: logan.young@gza.com

Environmental Consultant

Normandeau Associates, Inc.
Attn: Elizabeth Olliver-Environmental Monitor
Phone: 603-714-1231
Email: eolliver@normandeau.com

Attn: Marc Jacobs-CPESC, NHCWS
Phone: 603-534-7645
Email: jacobs2wetsoil2004@yahoo.com

Attn: Sarah Allen-Principal Wetland Scientist
Phone: 603-714-3085
Email: sallen@normandeau.com