

## Seacoast Reliability Project Anticipated Construction Schedule

All dates are in 2019 unless otherwise indicated

Schedule is subject to change and will be updated periodically

*Property owners adjacent to the line will receive two weeks' advance notice for tree clearing and construction activities*

### Madbury

- Survey of power line corridor, stone walls, roadways and EMF readings: June – July
- Madbury Substation construction: May – November
- Tree clearing in residential areas: July – August
- Overhead line construction from Madbury Substation to UNH: October – December

### Durham

- Survey of power line corridor, stone walls, roadways and EMF readings: June – July
- Mobilization to laydown areas: June
- Clearing of access roads and tree trimming in upland areas: June – August
- Tree clearing in residential areas: July – August
- Overhead line construction:
  - UNH to Little Bay: July – December
    - Includes: Foss Farm Road, Bennet Road, Route 108, Longmarsh Road, Timberbrook Lane, Cutts Road, Frost Drive, Sandy Brook Drive, Durham Point Road
  - Madbury substation/ Route 4 to UNH: October – December
  - Packers Falls area: Early 2020
    - Includes: Mill Road, Foss Farm Road, Bennett Road
- UNH underground construction: May – August

### University of New Hampshire

- Survey of power line corridor, stone walls, roadways and EMF readings: June – July
- Clearing access roads and tree trimming: June – July
- UNH underground construction: May – August
- Overhead line construction:
  - Mill Road area: June – July
  - Route 4 to UNH campus: October – December
  - Packers Falls area: Early 2020
    - Includes: Mill Road, Foss Farm Road, Bennett Road

### Little Bay

- Jet Plow trial: September
- Submarine Cable installation: September – November

### Newington

- Survey of power line corridor, stone walls, roadways and EMF readings: June
- Clearing of access roads and tree trimming in upland areas: June – October
- Tree clearing in residential areas: June – October
- Mobilization to laydown areas (contingent upon finalized agreements): June
- Overhead line construction: August – October
  - Includes: Little Bay Road, Fox Point Road, the Crossings at Fox Run, Spaulding Turnpike, Woodbury Avenue, Gosling Road
- Underground line construction:
  - Gundalow Landing, Flynn Pit: July – October
  - Frink Farm, Hannah Lane: August – November

**Portsmouth**

- Clearing of access roads and tree trimming in upland areas: June – July
- Tree clearing between Portsmouth Substation and the Crossings at Fox Run: May – October
- Portsmouth Substation construction: May – Early 2020
- Overhead line construction: September – October