

## Seacoast Reliability Project Anticipated Construction Schedule

All dates are in 2019 unless otherwise indicated

Schedule is subject to change and will be updated periodically

*Property owners adjacent to the line will receive two weeks' advance notice for tree clearing and construction activities*

### Madbury

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
  - In some cases, stakes will need to be replaced periodically
  - Environmental surveys will be performed throughout the corridor just prior to tree clearing and construction activities
- Madbury Substation construction: May – November
- Tree clearing in residential areas: September
- Overhead line construction from Madbury Substation to UNH: October – December

### Durham

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
  - In some cases, stakes will need to be replaced periodically
  - Environmental surveys will be performed throughout the corridor just prior to tree clearing and construction activities
- Cable House Relocation (at 295 Durham Point Road): July 2019 – August 2020
  - Pre-construction activities: July
  - Relocation to temporary location: August
  - Relocation to permanent location (after construction): August 2020
- Tree clearing of access roads: June – August
- Tree clearing in residential areas: July – August
  - Week of July 15: Foss Farm Road, Bennet Road,
  - Week of July 22: Route 108, Longmarsh Road, Timberbrook Lane
  - Week of July 29 Cutts Road, Ffrost Drive, Sandy Brook Drive, Durham Point Road
- Overhead line construction:
  - UNH to Little Bay: July – December
    - Includes: Foss Farm Road, Bennet Road, Route 108, Longmarsh Road, Timberbrook Lane, Cutts Road, Ffrost Drive, Sandy Brook Drive, Durham Point Road
  - Route 4 to UNH: October – December
  - Packers Falls area: Early 2020
    - Includes: Mill Road, Foss Farm Road, Bennett Road
- UNH underground construction: May – August

### University of New Hampshire

- Tree clearing: June – July
- UNH underground construction: May – August

- Overhead line construction:
  - Mill Road area: July – August
  - Route 4 to UNH campus: October – December
  - Foss Farm Road, Bennett Road: October – December

**Little Bay**

- Jet Plow trial: Early September
- Existing Cable Removal: Early – Mid September
- Trench Excavation at Shorelines: Early October
- Jet Plow Cable Burial: October
- Hand Jetting in Little Bay: October – November
- Concrete Mattress Installations: Late November

**Newington**

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
  - In some cases, stakes will need to be replaced periodically
  - Environmental surveys will be performed throughout the corridor just prior to tree clearing and construction activities
- Tree Clearing of access roads: June – October
- Tree clearing in residential areas: June – October
  - Gundalow Landing, Flynn Pit: Complete
  - Little Bay Road, Nimble Hill Road, Fox Point Road, Spaulding Turnpike: Mid-August – September
- Overhead line construction: August – November
  - Includes: Little Bay Road, Fox Point Road, the Crossings at Fox Run, Spaulding Turnpike, Woodbury Avenue, Gosling Road
- Underground line construction:
  - Gundalow Landing, Flynn Pit: July – October
  - Frink Farm, Hannah Lane: August – November

**Portsmouth**

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
  - In some cases, stakes will need to be replaced periodically
  - Environmental surveys will be performed throughout the corridor just prior to tree clearing and construction activities
- Tree Clearing for access roads: August – September
- Tree clearing between Portsmouth Substation and the Crossings at Fox Run: May – October
- Portsmouth Substation construction: May – Early 2020
- Overhead line construction: September – October