



CONSTRUCTION MONITORING REPORT



Eversource Transmission Lines:
F107

TYPE OF INSPECTION: Weekly Storm Event Incident Corrective Action

Date of inspection: **04/06/21** Start Time: **2:00pm** Previous inspection: **03/29/21**

Does this report include a 0.25" storm event? Yes No

If yes, how did you determine whether a 0.25" storm event has occurred? Rain Gauge Weather Station
Storm event information is from Portsmouth International Airport at Pease.

+Storm event information (approx.): Start date: 03/31/21 Amount (inches): 0.86 inches of precipitation.

NOTE:

SWPPP inspection conducted during the final hours of the storm event on 04/01/21. See report #123.

**Madbury, Durham,
Newington, Portsmouth, NH**

Alteration of Terrain Permit:
SEC Docket No. 2015-004

Environmental Permit:
SEC Docket No. 2015-004

USEPA NOI Tracking No:
**NHR1000QN
NHR1000QT
NHR1000QO
NHR1000S6**

Inspector name(s), title(s) and qualifications: **Elizabeth Olliver, Normandeau Environmental Inspector and Marc Jacobs, CPESC, NHCWS**

Others present/qualifications(s):

Weather conditions (since last inspection): **Sunny Tuesday changing to cloudy Wednesday. Light rain beginning Wednesday evening and throughout Thursday morning. Total precipitation 0.86". Partly cloudy Thursday afternoon with light rain Thursday night. Total precipitation 0.09". Sunny Friday through Sunday. Cloudy with light rain throughout Monday. Trace amounts of precipitation. Temperatures in the low 30s to into Thursday morning. Temperatures in the mid 20s to low 60s.**

Weather conditions (time of inspection & future outlook): **Sunny Tuesday changing to partly cloudy Wednesday. Sunny Thursday through Sunday morning. Chance of showers Sunday afternoon through to Monday. Partly sunny Tuesday with scattered showers overnight into Wednesday. Temperatures in the high 30s to low 60s.**

NAI Project No:
23840.39

CONSTRUCTION SITE SEQUENCING AND DISTURBANCE

Disturbed area and ongoing work (acreage & description): < 1 acre

Proceeding per approved plan? Yes No, if not, note area and explain:

Operating within phasing limitations? Yes No, if not, note area and explain:

General Comments:

- None

Work completed this week:

- *Portsmouth*
 - *None - construction and restoration complete. Post-construction inspections are continuing.*
- *Madbury*
 - *None – construction and restoration complete. Post-construction inspections are continuing.*
- *Newington*
 - *None – construction and restoration complete. Post-construction inspections are continuing.*
- *Durham*
 - *None – construction and restoration complete. Post-construction inspections are continuing.*

Erosion and sediment control items and observations:

- **BMPs**
 - All remaining BMPs should be left in place until the sites are determined to be stabilized by the environmental monitor.

Corrective Action:

- None

OPERATING WITHIN LIMITS?
 N/A YES NO if not, please explain:

SURFACE WATER QUALITY

Storm water discharge from the site at the time of inspection? YES NO N/A
 Storm water discharge consistent with water quality standards? YES NO N/A
 Turbidity visually observed? YES NO

If yes, check appropriate location(s) below, and describe discharge:

Location: N/A
 Pond location: N/A
 Adjacent surface water or wetland: N/A

Description: None

TEMPORARY EROSION AND SEDIMENT CONTROLS (TESC)

Installed and functioning per the SWPPP? YES NO N/A

Are any corrective actions required? YES NO if yes, please describe?

** Note: The permit differentiates between conditions requiring repairs and maintenance, and those requiring corrective action. Corrective actions are triggered only for specific, more serious conditions and require a corrective action form be filled out. Please refer to Part 5 of the CGP for additional information*

PERMANENT EROSION AND SEDIMENTATION CONTROLS

Disturbed areas must have a uniform perennial vegetative cover with 85% density, or equivalent physical stabilization, to be considered permanently stabilized (per the SWPPP).

Installed and functioning per the SWPPP? YES NO N/A

If not, explain what was not performed correctly (construction/stabilization) for each of the following categories. Detail what/where needs to be corrected, and what has been corrected since the last monitoring inspection.
 If so, what areas: N/A

Areas that have been restored and mulched, but have little germination: Hannah Ln, Eversource property/west side of bay, Strs. 89-90
Moderate germination: Strs. 4-6, Strs. 7-21, 25-34, 36-88, 91-101, 107, 109-112, 122-127, 129-130, and Gundalow Landing/east side of bay.
Stabilized (85%+ germination): Strs. 1-3, 22-24, 35, 67, 102-106 (including Frink farm), 108, 113-121, 128, 131-144, UNH UG.

OTHER COMMENTS AND OBSERVATIONS:
 -None other than the above comments.

CERTIFICATION:

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

This form is completed and signed in accordance with the Signatory Requirements specified in Appendix I.11 of the NPDES CGP for the project site and NOI identified above.

Authorized signature: _____

Marc Jacob
 CERTIFIED PROFESSIONAL
 EROSION & SEDIMENT
 CONTROL SPECIALIST
 NO. 2017 EXP. 2021

Date: 04/08/21

PHOTOGRAPHS



Fig 1: Slope leading down to cable house and salt marsh restoration at the Eversource property/west side of the bay. Viewing northeast. (04-06-21)



Fig 2: Slope between the cable house and salt marsh restoration at the Eversource property/west side of the bay. Viewing south. (04-06-21)

PHOTOGRAPHS



Fig 3: Slope above the cable house at the Eversource property/west side of the bay. Viewing northwest. (04-06-21)



Fig 4: Toe of the slope and salt marsh restoration at the Eversource property/west side of the bay. Viewing south. (04-06-21)

PHOTOGRAPHS



Fig 5: Str. 89 work area. Viewing southeast. (04-06-21)



Fig 6: Str. 90 work area. Viewing northeast. (04-06-21)

PHOTOGRAPHS



Fig 7: Stream DS46 between Strs. 51 and 52. Viewing northeast. (04-06-21)



Fig 8: Lower portion of slope between Strs. 28 and 29. Viewing northeast. (04-06-21)

PHOTOGRAPHS



Fig 9: Slope above the manhole at Gundalow Landing/east side of the bay. Viewing east. (04-06-21)



Fig 10: Slope below the manhole at Gundalow Landing/east side of the bay. Viewing east. (04-06-21)

PHOTOGRAPHS



Fig 11: Toe of the slope at Gundalow Landing/east side of the bay. Viewing south. (04-06-21)



Fig 12: Salt marsh restoration at Gundalow Landing/east side of the bay. Viewing south. (04-06-21)

PROJECT TEAM

Eversource

Attn: Dena Champy-Eversource Project Manager
Phone: 603-634-2891
Email: dena.champy@eversource.com

Attn: Joseph Sperry-Eversource Senior Engineer
Phone: 603-634-2562
Email: joseph.sperry@eversource.com

Attn: Kurt Nelson-Eversource Permitting
Phone: 603-714-3031
Email: kurt.nelson@eversource.com

Attn: Sarah Hoodlet-Municipal Outreach
Phone: 603-995-1593
Email: sarah.hoodlet@eversource.com

Attn: Sam Eames-Construction Rep
Phone: 603-915-0073
Email: sam.eames@eversource.com

Attn: Thomas Meister-Construction Rep
Phone: 339-987-7901
Email: Thomas.meister@eversource.com

Attn: Joshua Scott-ROW Safety Mgr
Phone: 603-848-7759
Email: Joshua.scott@eversource.com

Contractors

JCR Utility Construction Co., Inc.
Attn: Matt Moreau-Project Manager
Phone: 603-895-4062
Email: matt.moreau@crutility.com

McCourt Construction
Attn: Michael Worhunsky-Project Manager
Phone: 617-293-3864
Email: mworhunsky@mccourtconstruction.com

Attn: Scott Gorman-Safety Director
Phone: 617-828-8822
Email: sgorman@mccourtconstruction.com

Attn: Dan Cedrone-Superintendent
Phone: 617-908-2660
Email: dcedrone@mccourtconstruction.com

Supreme Industries
Attn: Jamieson Boucher
Phone: 860-485-4101
Email: dcedrone@mccourtconstruction.com

GZA
Attn: Logan Young
Phone: 603-213-1810
Email: logan.young@gza.com

Environmental Consultant

Normandeau Associates, Inc.
Attn: Elizabeth Olliver-Environmental Monitor
Phone: 603-714-1231
Email: eolliver@normandeu.com

Attn: Marc Jacobs-CPESC, NHCWS
Phone: 603-534-7645
Email: jacobs2wetsoil2004@yahoo.com

Attn: Sarah Allen-Principal Wetland Scientist
Phone: 603-714-3085
Email: sallen@normandeu.com