



CONSTRUCTION MONITORING REPORT

Eversource Transmission Lines:
F107

**Madbury, Durham,
Newington, Portsmouth, NH**

Alteration of Terrain Permit:
SEC Docket No. 2015-004

Environmental Permit:
SEC Docket No. 2015-004

USEPA NOI Tracking No:
**NHR1000QN
NHR1000QT
NHR1000QO
NHR1000S6**

NAI Project No:
23840.39

TYPE OF INSPECTION: Weekly Storm Event Incident Corrective Action

Date: **07/23/20** Time: **8:00am** Does this report include a 0.25" storm event? Yes No
If yes, how did you determine whether a 0.25" storm event has occurred? Rain Gauge Weather Station
Storm event information is from Pease Air Force Base.

+Storm event information (approx.):	Start date: 07-23-20	Amount (inches): 0.50 in
	Start date:	Amount (inches):
	Start date:	Amount (inches):

NOTE:
*

Inspector name(s), title(s) and qualifications: **Matthew Smith and Elizabeth Olliver,
Normandeau Environmental Inspectors and Marc Jacobs, CPESC, NHCWS**

Others present/qualifications(s): **Sam Eames, Eversource construction representative**

Weather conditions (since last inspection): **Slight rain. Temperatures in the 80's.**

Weather conditions (time of inspection & future outlook): **Cloudy, temperatures in the 80's.
Future forecast shows thunderstorms Thursday then clear throughout the weekend.
Temperatures in the 80's and 90's.**

CONSTRUCTION SITE SEQUENCING AND DISTURBANCE

Disturbed area and ongoing work (acreage & description): < 1 acre

Proceeding per approved plan? Yes No, if not, note area and explain:

Operating within phasing limitations? Yes No, if not, note area and explain:

General Comments

- Continued BMP maintenance and upkeep is a constant priority on shorelines of both sides of the Bay until vegetation has established to stabilize the sites.
- All contractors on site should have a copy of the construction drawings.
- During mat removal be sure to remove any remains of silt socks etc unless directed by the environmental monitor.
- Stone and gravel used on the access roads should be removed or contoured and covered with topsoil, then seed and mulch.

Work completed this week:

- *Portsmouth*
 - *None.*
- *Madbury*
 - *None*
- *Newington.*
 - *None.*
- *Durham.*
 - *JCR continues restoration activities between Strs. 94-99 & removing access road off of Foss Farm road.*

Erosion and sediment control items and observations:

- **BMPs**
 - BMPs should be left in place until the sites are stabilized per the environmental monitor. There are areas where BMPs can be removed with environmental monitor approval.

Corrective Action

- None

OPERATING WITHIN LIMITS?

N/A YES NO if not, please explain:

SURFACE WATER QUALITY

Storm water discharge from the site at the time of inspection? YES NO N/A
Storm water discharge consistent with water quality standards? YES NO N/A
Turbidity visually observed? YES NO

If yes, check appropriate location(s) below, and describe discharge:

Location: N/A
Pond location: N/A
Adjacent surface water or wetland: N/A

Description: None

TEMPORARY EROSION AND SEDIMENT CONTROLS (TESC)

Installed and functioning per the SWPPP? YES NO N/A

Are any corrective actions required? YES NO if so, please describe?

** Note: The permit differentiates between conditions requiring repairs and maintenance, and those requiring corrective action. Corrective actions are triggered only for specific, more serious conditions and require a corrective action form be filled out. Please refer to Part 5 of the CGP for additional information*

PERMANENT EROSION AND SEDIMENTATION CONTROLS

Disturbed areas must have a uniform perennial vegetative cover with 85% density, or equivalent physical stabilization, to be considered permanently stabilized (per the SWPPP).

Installed and functioning per the SWPPP? YES NO N/A

If not, explain what was not performed correctly (construction/stabilization) for each of the following categories. Detail what/where needs to be corrected, and what has been corrected since the last monitoring inspection.

If so, what areas: N/A

Areas that have been restored and mulched, but have little germination: Strs. 100-130 including (Frink farm-Hannah Lane).

Strs. 28-34, Strs. 35-44. Strs. 61-90. Strs.97-99

Moderate germination: Strs. 131-149, Str. 68. Both sides of Little Bay.

Stabilized (85%+ germination): UNH. Strs. 22-24, 67.

OTHER COMMENTS AND OBSERVATIONS:


-None other than the above comments.

CERTIFICATION:

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

This form is completed and signed in accordance with the Signatory Requirements specified in Appendix I.11 of the NPDES CGP for the project site and NOI identified above.

Authorized signature: _____



Date: 07/24/20

PHOTOGRAPHS



Fig 1: Restoration complete at Str. 98. Viewing west. (07-23-20).



Fig 2: Wetland DW49 at Str. 28. Viewing southeast. (07-23-20).

PHOTOGRAPHS



Fig 3: Slope above manhole at Gundalow Landing/east side of the bay. Viewing west. (07-23-20).



Fig 4: Slope below manhole at Gundalow Landing/east side of the bay. Viewing south. (07-23-20).

PHOTOGRAPHS



Fig 5: Toe of slope at Gundalow Landing/east side of the bay. Viewing southeast. (07-23-20).

PROJECT TEAM

Eversource

Attn: Dena Champy-Eversource Project Manager

Phone: 603-634-2891

Email: dena.champy@eversource.com

Attn: Tom Sullivan-Construction Management

Phone: 078-502-3805

Email: thomas.sullivan@eversource.com

Attn: Joseph Sperry-Eversource Senior Engineer

Phone: 603-634-2562

Email: joseph.sperry@eversource.com

Attn: Kurt Nelson-Eversource Permitting

Phone: 603-714-3031

Email: kurt.nelson@eversource.com

Attn: Lauren Cote-Municipal Outreach

Phone: 603-634-2409

Email: lauren.cote@eversource.com

Attn: Sam Eames-Construction Rep

Phone: 603-915-0073

Email: sam.eames@eversource.com

Attn: Thomas Meister-Construction Rep

Phone: 339-987-7901

Email: Thomas.meister@eversource.com

Attn: Joshua Scott-ROW Safety Mgr

Phone: 603-848-7759

Email: Joshua.scott@eversource.com

Contractors

JCR Utility Construction Co., Inc.

Attn: Matt Moreau-Project Manager

Phone: 603-895-4062

Email: matt.moreau@crutility.com

McCourt Construction

Attn: Michael Worhunsky-Project Manager

Phone: 617-293-3864

Email: mworhunsky@mccourtconstruction.com

Attn: Scott Gorman-Safety Director

Phone: 617-828-8822

Email: sgorman@mccourtconstruction.com

Attn: Dan Cedrone-Superintendent

Phone: 617-908-2660

Email: dcedrone@mccourtconstruction.com

Supreme Industries

Attn: Jamieson Boucher

Phone: 860-485-4101

Email: dcedrone@mccourtconstruction.com

GZA

Attn: Lucas Turcotte

Phone: 603-380-5017

Email: lucas.turcotte@gza.com

Environmental Consultant

Normandeau Associates, Inc.

Attn: Matt Smith-Environmental Monitor

Phone: 228-224-0098

Email: msmith@normandeau.com

Attn: Elizabeth Olliver-Environmental Monitor

Phone: 603-714-1231

Email: eolliver@normandeau.com

Attn: Marc Jacobs-CPESC, NHCWS

Phone: 603-534-7645

Email: jaconbs2wetsoil2004@yahoo.com

Attn: Sarah Allen-Principal Wetland Scientist

Phone: 603-714-3085

Email: sallen@normandeau.com